COMPLETION REPORT

1	Name of the Work	Construction of Roads and Drains in Chikkasandra and AGB Layout in ward no.17
2	Sanctioned Estimate No. and date	CE/DZ/TS/26/2022-23 Date: 21.11.2022
3	Head of Account which is chargeable	P3726 Job Code 017-23-000002
4	Instrument Order No. and date	EE/DD/WO/151/2022-23 Dated: 17.03.2023
5	Name of Contractor	Sri Byadigere Honnesh Shivakumar
6	Work started	17.03.2023
7	Work Completion	14.07.2023
8	Time Stipulated for Completion of Work	120 days
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No. 590/17-18 Page No. 58975-977
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	Praveen Kumar, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs.100.00 Lakhs	Rs.9211552.26	-	788447.74

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Immediate

Assistant Engineer
Ward no.17

Asst.Executive Engineer
Shettyhalli sub division

3/10/23
Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057